EXTENSION OF TIME PROPOSAL

1		Improvements to Roads and Drains at Jarakabande Kaval Slum near Church in Ward No. 12 in Shettyhalli Sub Division.
2	Amount of Work Portion	42,08,102.30
3	Estimated Cost	50.00 Lakhs
4	Name of Contractor	Sri N. Shivananda
5	Agreement No	112/2017-18
6	No and date under which work order issued	112/2017-18 D: 21.06.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	153 Days
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	25%
12	Work carried out during 1st extension	55%
13	Work carried out during 2nd extension	Work Completed
14	Time now applied for	320 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Work completed
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Work for Laying of Water Supply and Sanitary Lines, Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Recommended for EOT approval with penalty

Assistant Engineer

Assistant Executive Engineer
Shettyhalli Sub Division, Bangalore

Executive Engineer
Dasarahalli Division, Bangalore.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

M.do as per tour

Chief Engineer
Dasarahalli Zone, BBMP

Scanned by CamScanner